

MINUTES OF MEETING

Project Name 1F4 - Deep Transfer
Station (Metro+Bus) **Project Phase** **Project Zone**
Title/
Location/ Date SS-0878 Fabrication Progress (Dammam/ 2018-11-08)

PARTICIPANTS

Vendor VEN - MANU - Zamil Steel SSD - Asem - Alyousef



MINUTES/ DETAILS				
S#	SUB TITLE	DESCRIPTION/ REMARKS	ACTION/ PRIORITY	TARGET
1 2018-11-07	1.0 General	1.1 SSD will provide editable copy of SSD Method Statement	VEN - MANU - Zamil Steel SSD - Asem - Alyousef High	2018-11-11
2 2018-11-08	1.0 General	1.2 SSD will provide editable copy of Quality Plan	VEN - MANU - Zamil Steel SSD - Asem - Alyousef High	2018-11-11
3 2018-11-08	1.0 General	1.3 ARAIL requested SSD for GRC Connection details to be verify with the GRC attachment drawings. SSD will inform when façade shop drawings are started. The date is not confirmed	VEN - MANU - Zamil Steel SSD - Asem - Alyousef High	2018-12-15
4 2018-11-08	1.0 General	1.4 ZSCC PM will continue to visit SSD every Thursday till the fabrication process is streamlined. It is just an info but. I have at assign responsibility..... and I have to select date	SI - Shahid Imran High	2018-11-08
5 2018-11-08	2.0 MATERIAL PROCUREMENT	2.1 SSD Send MOCR#02 on 17th October 2018	001-ARAIL - Abdul Azim High	2018-11-13
6 2018-11-08	2.0 MATERIAL PROCUREMENT	2.2 SSD Send Material Equivalence on 23rd Oct 2018 Need Approval	001-ARAIL - Abdul Azim High	2018-11-13
7 2018-11-08	3.0 RFI STATTUS	3.1 ARAIL to respond to pending RFIs Required for Procurement	001-ARAIL - Abdul Azim High	2018-11-13